





ID	Task Name	Duration	Start	Finish	Precedence	Resource Names	28, '10							Mar
							M	T	W	T	F	S	S	
1	<b>ENB RECABLE</b>	112 days?	Mon 4/19/10	Tue 9/21/10										
2														
3	<b>PHASE 1 building prep</b>	16 days?	Mon 4/19/10	Mon 5/10/10										
4	Notify BM of general project duration	1 day?	Mon 4/19/10	Mon 4/19/10		IT PM								
5	<b>IDF Build</b>	8 days?	Tue 4/20/10	Thu 4/29/10 4		IT contractor								
6	move / swing existing facilities out of way	7 days?	Tue 4/20/10	Wed 4/28/10 4		IT contractor								
7	Install New Racks / Ladder	1 day	Thu 4/29/10	Thu 4/29/10 6		IT contractor								
8	<b>prep node for copper riser</b>	1 day?	Tue 4/20/10	Tue 4/20/10		IT contractor								
9	remove existing 25 prs from tray	1 day?	Tue 4/20/10	Tue 4/20/10		IT contractor								
10	<b>Copper riser install</b>	5 days	Fri 4/30/10	Thu 5/6/10 5		IT contractor								
11	pull cable to IDFs from node	3 days	Fri 4/30/10	Tue 5/4/10 7		IT contractor								
12	terminate copper feed	2 days	Wed 5/5/10	Thu 5/6/10 11		IT contractor								
13	<b>Fiber feed install</b>	3 days	Fri 4/30/10	Tue 5/4/10 5		IT contractor								
14	pull fiber to IDFS from 344	3 days	Fri 4/30/10	Tue 5/4/10 7		IT contractor								
15	terminate fiber in IDFs	2 days	Fri 4/30/10	Mon 5/3/10		IT contractor								
16	install switchgear in IDFs	5 days	Tue 5/4/10	Mon 5/10/10 15,4		Networking Tech								
17														
18	<b>PHASE 2 cable install 4th floor, 3rd floor West</b>	14 days?	Fri 4/30/10	Wed 5/19/10										
19	Notify BM of phase 2 start (4th floor)	1 day?	Fri 4/30/10	Fri 4/30/10		IT PM								
20	<b>Notify occupants of work schedule</b>	1 day?	Mon 5/3/10	Mon 5/3/10 19		BM								
21	area of jack location to be cleared	1 day?	Mon 5/3/10	Mon 5/3/10		occupants								
22	<b>Rough in of cable plant</b>	8 days?	Tue 5/4/10	Thu 5/13/10 21		IT contractor								
23	install cabling in ceiling of phase 1 area	7 days	Tue 5/4/10	Wed 5/12/10		IT contractor								
24	install cable support	2 days	Tue 5/4/10	Wed 5/5/10		IT contractor								
25	install cabling to location	5 days	Thu 5/6/10	Wed 5/12/10 24		IT contractor								
26	notify IT PM of problem areas	1 day?	Thu 5/13/10	Thu 5/13/10 25		IT contractor								
27	<b>coordinate resolution to problem areas</b>	4 days	Fri 5/14/10	Wed 5/19/10 26		IT PM								
28	occupant / mover to resolve problem area	2 days	Fri 5/14/10	Mon 5/17/10		occupants								
29	install cabling to location of problem areas	2 days	Tue 5/18/10	Wed 5/19/10 28		IT contractor								
30	terminate cables at location	4 days	Thu 5/13/10	Tue 5/18/10 25		IT contractor								
31	install wireless access points	1 day?	Wed 5/19/10	Wed 5/19/10 30		IT contractor								
32	terminate cabling in IDF	2 days	Fri 5/14/10	Mon 5/17/10 22		IT contractor								
33	Notify BM of phase 2 start (3rd westside)	1 day?	Fri 4/30/10	Fri 4/30/10		IT PM								
34	<b>Notify occupants of work schedule</b>	1 day?	Mon 5/3/10	Mon 5/3/10 33		BM								
35	area of jack location to be cleared	1 day?	Mon 5/3/10	Mon 5/3/10		occupants								
36	<b>Rough in of cable plant</b>	8 days?	Tue 5/4/10	Thu 5/13/10 35		IT contractor								
37	install cabling in ceiling of phase 2 area	8 days	Tue 5/4/10	Thu 5/13/10		IT contractor								
38	install cable support	2 days	Tue 5/4/10	Wed 5/5/10		IT contractor								
39	install cabling to location	5 days	Thu 5/6/10	Wed 5/12/10 38		IT contractor								
40	notify IT PM of problem areas	1 day?	Thu 5/13/10	Thu 5/13/10 39		IT contractor								
41	<b>coordinate resolution to problem areas</b>	4 days	Fri 5/14/10	Wed 5/19/10 40		IT PM								
42	occupant / mover to resolve problem area	2 days	Fri 5/14/10	Mon 5/17/10		occupants								
43	install cabling to location of problem areas	2 days	Tue 5/18/10	Wed 5/19/10 42		IT contractor								

Project: ENB project plan 1.5  
Date: Fri 8/27/10

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	Preced	Resource Names	28, '10							Mar
							M	T	W	T	F	S	S	
44	terminate cables at location	4 days	Thu 5/13/10	Tue 5/18/10	39	IT contractor								
45	install wireless access points	1 day?	Wed 5/19/10	Wed 5/19/10	44	IT contractor								
46	terminate cabling in IDF	2 days	Fri 5/14/10	Mon 5/17/10	36	IT contractor								
47														
48	<b>PHASE 3 COMPLETE 4th floor, 3rd floor West</b>	<b>11 days?</b>	<b>Thu 5/20/10</b>	<b>Thu 6/3/10</b>	<b>18</b>									
49	<b>Notify BM of phase 3 completion start 4th floor</b>	1 day?	Thu 5/20/10	Thu 5/20/10	18	IT PM								
50	test / label new cabling	3 days	Fri 5/21/10	Tue 5/25/10	49	IT contractor								
51	<b>move voice service to new cabling</b>	<b>1 day?</b>	<b>Wed 5/26/10</b>	<b>Wed 5/26/10</b>	<b>50</b>	<b>IT I&amp;M</b>								
52	move ell feed to new riser	1 day?	Wed 5/26/10	Wed 5/26/10	50	IT I&M								
53	move phone line cord to new jack	1 day?	Wed 5/26/10	Wed 5/26/10	50	IT I&M								
54	report problems to IT PM	1 day?	Wed 5/26/10	Wed 5/26/10		IT I&M								
55	<b>move data service to new cabling</b>	<b>1 day?</b>	<b>Wed 5/26/10</b>	<b>Wed 5/26/10</b>	<b>50</b>	<b>Networking Tech</b>								
56	patch in data at patch panels	1 day?	Wed 5/26/10	Wed 5/26/10	50	Networking Tech								
57	move device patch cable to new jack	1 day?	Wed 5/26/10	Wed 5/26/10	50	Networking Tech								
58	report problems to IT PM	1 day?	Wed 5/26/10	Wed 5/26/10		Networking Tech								
59	Initiate problem resolutions	1 day?	Thu 5/27/10	Thu 5/27/10	54,58	IT PM								
60	<b>Demo Cabling</b>	<b>3 days</b>	<b>Wed 5/26/10</b>	<b>Fri 5/28/10</b>	<b>50</b>	<b>IT contractor</b>								
61	demo cabling from location area	2 days	Wed 5/26/10	Thu 5/27/10	50	IT contractor								
62	demo cabling from ceiling	3 days	Wed 5/26/10	Fri 5/28/10	50	IT contractor								
63	<b>Notify BM of phase 3 completion 3rd floor West</b>	1 day?	Thu 5/20/10	Thu 5/20/10		IT PM								
64	test / label new cabling	3 days	Fri 5/21/10	Tue 5/25/10	63	IT contractor								
65	<b>move voice service to new cabling</b>	<b>1 day?</b>	<b>Wed 5/26/10</b>	<b>Wed 5/26/10</b>	<b>64</b>	<b>IT I&amp;M</b>								
66	move ell feed to new riser	1 day?	Wed 5/26/10	Wed 5/26/10	64	IT I&M								
67	move phone line cord to new jack	1 day?	Wed 5/26/10	Wed 5/26/10	64	IT I&M								
68	report problems to IT PM	1 day?	Wed 5/26/10	Wed 5/26/10		IT I&M								
69	<b>move data service to new cabling</b>	<b>5 days?</b>	<b>Wed 5/26/10</b>	<b>Tue 6/1/10</b>	<b>64</b>	<b>Networking Tech</b>								
70	patch in data at patch panels	1 day?	Tue 6/1/10	Tue 6/1/10	64	Networking Tech								
71	move device patch cable to new jack	1 day?	Tue 6/1/10	Tue 6/1/10	64	Networking Tech								
72	report problems to IT PM	1 day?	Wed 5/26/10	Wed 5/26/10		Networking Tech								
73	Initiate problem resolutions	1 day?	Thu 5/27/10	Thu 5/27/10	68,72	IT PM								
74	<b>Demo Cabling</b>	<b>3 days</b>	<b>Tue 6/1/10</b>	<b>Thu 6/3/10</b>	<b>64</b>	<b>IT contractor</b>								
75	demo cabling from location area	2 days	Tue 6/1/10	Wed 6/2/10	64	IT contractor								
76	demo cabling from ceiling	3 days	Tue 6/1/10	Thu 6/3/10	64	IT contractor								
77														
78														
79	<b>PHASE 4 cable install 3rd floor East, 2nd floor West</b>	<b>18 days?</b>	<b>Fri 6/4/10</b>	<b>Tue 6/29/10</b>	<b>48</b>									
80	<b>Notify BM of phase 4 start (3rd east side)</b>	1 day?	Fri 6/4/10	Fri 6/4/10		IT PM								
81	<b>Notify occupants of work schedule</b>	<b>1 day?</b>	<b>Mon 6/7/10</b>	<b>Mon 6/7/10</b>	<b>80</b>	<b>BM</b>								
82	area of jack location to be cleared	1 day?	Mon 6/7/10	Mon 6/7/10		occupants								
83	<b>Rough in of cable plant</b>	<b>8 days?</b>	<b>Tue 6/8/10</b>	<b>Thu 6/17/10</b>	<b>82</b>	<b>IT contractor</b>								
84	install cabling in ceiling of phase 4 area	8 days	Tue 6/8/10	Thu 6/17/10		IT contractor								
85	install cable support	2 days	Tue 6/8/10	Wed 6/9/10		IT contractor								
86	install cabling to location	5 days	Thu 6/10/10	Wed 6/16/10	85	IT contractor								

Project: ENB project plan 1.5  
Date: Fri 8/27/10

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	Preced	Resource Names	28, '10							Mar
							M	T	W	T	F	S	S	
87	notify IT PM of problem areas	1 day?	Thu 6/17/10	Thu 6/17/10	86	IT contractor								
88	<b>coordinate resolution to problem areas</b>	<b>4 days</b>	<b>Fri 6/18/10</b>	<b>Wed 6/23/10</b>	<b>87</b>	<b>IT PM</b>								
89	occupant / mover to resolve problem area	2 days	Fri 6/18/10	Mon 6/21/10		occupants								
90	install cabling to location of problem areas	2 days	Tue 6/22/10	Wed 6/23/10	89	IT contractor								
91	terminate cables at location	4 days	Thu 6/17/10	Tue 6/22/10	86	IT contractor								
92	install wireless access points	2 days	Wed 6/23/10	Thu 6/24/10	91	IT contractor								
93	terminate cabling in IDF	3 days	Fri 6/25/10	Tue 6/29/10	83	IT contractor								
94	<b>Notify BM of phase 4 start (2nd floor west)</b>	1 day?	Fri 6/4/10	Fri 6/4/10		IT PM								
95	<b>Notify occupants of work schedule</b>	<b>1 day?</b>	<b>Mon 6/7/10</b>	<b>Mon 6/7/10</b>	<b>94</b>	<b>BM</b>								
96	area of jack location to be cleared	1 day?	Mon 6/7/10	Mon 6/7/10		occupants								
97	<b>Rough in of cable plant</b>	<b>8 days?</b>	<b>Tue 6/8/10</b>	<b>Thu 6/17/10</b>	<b>96</b>	<b>IT contractor</b>								
98	install cabling in ceiling of phase 4 area	8 days	Tue 6/8/10	Thu 6/17/10		IT contractor								
99	install cable support	2 days	Tue 6/8/10	Wed 6/9/10		IT contractor								
100	install cabling to location	5 days	Thu 6/10/10	Wed 6/16/10	99	IT contractor								
101	notify IT PM of problem areas	1 day?	Thu 6/17/10	Thu 6/17/10	100	IT contractor								
102	<b>coordinate resolution to problem areas</b>	<b>4 days</b>	<b>Fri 6/18/10</b>	<b>Wed 6/23/10</b>	<b>101</b>	<b>IT PM</b>								
103	occupant / mover to resolve problem area	2 days	Fri 6/18/10	Mon 6/21/10		occupants								
104	install cabling to location of problem areas	2 days	Tue 6/22/10	Wed 6/23/10	103	IT contractor								
105	terminate cables at location	4 days	Thu 6/17/10	Tue 6/22/10	100	IT contractor								
106	install wireless access points	2 days	Wed 6/23/10	Thu 6/24/10	105	IT contractor								
107	terminate cabling in IDF	3 days	Fri 6/25/10	Tue 6/29/10	97	IT contractor								
108														
109	<b>PHASE 5 COMPLETE 3rd floor East, 2nd floor West</b>	<b>9 days?</b>	<b>Wed 6/30/10</b>	<b>Mon 7/12/10</b>	<b>79</b>									
110	<b>Notify BM of phase 5 completion 3rd floor East</b>	1 day?	Wed 6/30/10	Wed 6/30/10	79	IT PM								
111	test / label new cabling	3 days	Thu 7/1/10	Mon 7/5/10	110	IT contractor								
112	<b>move voice service to new cabling</b>	<b>2 days?</b>	<b>Tue 7/6/10</b>	<b>Wed 7/7/10</b>	<b>111</b>	<b>IT I&amp;M</b>								
113	move ell feed to new riser	1 day?	Tue 7/6/10	Tue 7/6/10	111	IT I&M								
114	move phone line cord to new jack	1 day?	Wed 7/7/10	Wed 7/7/10	111	IT I&M								
115	report problems to IT PM	1 day?	Wed 7/7/10	Wed 7/7/10	113	IT I&M								
116	<b>move data service to new cabling</b>	<b>2 days?</b>	<b>Thu 7/8/10</b>	<b>Fri 7/9/10</b>	<b>111</b>	<b>Networking Tech</b>								
117	patch in data at patch panels	1 day?	Thu 7/8/10	Thu 7/8/10	111	Networking Tech								
118	move device patch cable to new jack	1 day?	Thu 7/8/10	Thu 7/8/10	111	Networking Tech								
119	report problems to IT PM	1 day?	Fri 7/9/10	Fri 7/9/10	117	Networking Tech								
120	Initiate problem resolutions	1 day?	Mon 7/12/10	Mon 7/12/10	115,11	IT PM								
121	<b>Demo Cabling</b>	<b>3 days</b>	<b>Thu 7/8/10</b>	<b>Mon 7/12/10</b>		<b>IT contractor</b>								
122	demo cabling from location area	3 days	Thu 7/8/10	Mon 7/12/10	111	IT contractor								
123	demo cabling from ceiling	3 days	Thu 7/8/10	Mon 7/12/10	111	IT contractor								
124	<b>Notify BM of phase 5 completion 2nd floor West</b>	1 day?	Wed 6/30/10	Wed 6/30/10		IT PM								
125	test / label new cabling	3 days	Thu 7/1/10	Mon 7/5/10	124	IT contractor								
126	<b>move voice service to new cabling</b>	<b>2 days?</b>	<b>Tue 7/6/10</b>	<b>Wed 7/7/10</b>	<b>125</b>	<b>IT I&amp;M</b>								
127	move ell feed to new riser	1 day?	Tue 7/6/10	Tue 7/6/10	125	IT I&M								
128	move phone line cord to new jack	1 day?	Wed 7/7/10	Wed 7/7/10	125	IT I&M								
129	report problems to IT PM	1 day?	Wed 7/7/10	Wed 7/7/10	127	IT I&M								
130	<b>move data service to new cabling</b>	<b>2 days?</b>	<b>Thu 7/8/10</b>	<b>Fri 7/9/10</b>	<b>125</b>	<b>Networking Tech</b>								

Project: ENB project plan 1.5  
Date: Fri 8/27/10

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	Precedence	Resource Names	28, '10							Mar
							M	T	W	T	F	S	S	
131	patch in data at patch panels	1 day?	Thu 7/8/10	Thu 7/8/10	125	Networking Tech								
132	move device patch cable to new jack	1 day?	Thu 7/8/10	Thu 7/8/10	125	Networking Tech								
133	report problems to IT PM	1 day?	Fri 7/9/10	Fri 7/9/10	131	Networking Tech								
134	Initiate problem resolutions	1 day?	Mon 7/12/10	Mon 7/12/10	129,13	IT PM								
135	<b>Demo Cabling</b>	<b>3 days</b>	<b>Thu 7/8/10</b>	<b>Mon 7/12/10</b>	<b>125</b>	<b>IT contractor</b>								
136	demo cabling from location area	3 days	Thu 7/8/10	Mon 7/12/10	125	IT contractor								
137	demo cabling from ceiling	3 days	Thu 7/8/10	Mon 7/12/10	125	IT contractor								
138														
139	<b>complete ENB 118 ahead of schedule</b>	<b>4 days?</b>	<b>Thu 7/8/10</b>	<b>Tue 7/13/10</b>										
140	install cabling in 118	2 days?	Thu 7/8/10	Fri 7/9/10										
141	terminate test cabling	1 day?	Tue 7/13/10	Tue 7/13/10	140									
142	<b>move data service to new</b>	<b>1 day?</b>	<b>Wed 7/14/10</b>	<b>Wed 7/14/10</b>										
143	patch in data at patch panels	1 day?	Wed 7/14/10	Wed 7/14/10										
144														
145	<b>PHASE 6 cable install 2nd floor East, 1st floor West</b>	<b>14 days?</b>	<b>Tue 7/20/10</b>	<b>Fri 8/6/10</b>	<b>109</b>									
146	<i>Notify BM of phase 6 start (2nd east side)</i>	1 day?	Tue 7/20/10	Tue 7/20/10		IT PM								
147	<b>Notify occupants of work schedule</b>	<b>1 day?</b>	<b>Wed 7/21/10</b>	<b>Wed 7/21/10</b>	<b>146</b>	<b>BM</b>								
148	area of jack location to be cleared	1 day?	Wed 7/21/10	Wed 7/21/10		occupants								
149	<b>Rough in of cable plant</b>	<b>8 days?</b>	<b>Thu 7/22/10</b>	<b>Mon 8/2/10</b>	<b>148</b>	<b>IT contractor</b>								
150	install cabling in ceiling of phase 6 area	8 days	Thu 7/22/10	Mon 8/2/10		IT contractor								
151	install cable support	2 days	Thu 7/22/10	Fri 7/23/10		IT contractor								
152	install cabling to location	5 days	Mon 7/26/10	Fri 7/30/10	151	IT contractor								
153	notify IT PM of problem areas	1 day?	Mon 8/2/10	Mon 8/2/10	152	IT contractor								
154	<b>coordinate resolution to problem areas</b>	<b>4 days</b>	<b>Tue 8/3/10</b>	<b>Fri 8/6/10</b>	<b>153</b>	<b>IT PM</b>								
155	occupant / mover to resolve problem area	2 days	Tue 8/3/10	Wed 8/4/10		occupants								
156	install cabling to location of problem areas	2 days	Thu 8/5/10	Fri 8/6/10	155	IT contractor								
157	terminate cables at location	4 days	Mon 8/2/10	Thu 8/5/10	152	IT contractor								
158	install wireless access points	1 day?	Fri 8/6/10	Fri 8/6/10	157	IT contractor								
159	terminate cabling in IDF	1 day?	Tue 8/3/10	Tue 8/3/10	149	IT contractor								
160	<i>Notify BM of phase 6 start (1st floor west side)</i>	1 day?	Tue 7/20/10	Tue 7/20/10		IT PM								
161	<b>Notify occupants of work schedule</b>	<b>1 day?</b>	<b>Wed 7/21/10</b>	<b>Wed 7/21/10</b>	<b>160</b>	<b>BM</b>								
162	area of jack location to be cleared	1 day?	Wed 7/21/10	Wed 7/21/10		occupants								
163	<b>Rough in of cable plant</b>	<b>8 days?</b>	<b>Thu 7/22/10</b>	<b>Mon 8/2/10</b>	<b>162</b>	<b>IT contractor</b>								
164	install cabling in ceiling of phase 4 area	8 days	Thu 7/22/10	Mon 8/2/10		IT contractor								
165	install cable support	2 days	Thu 7/22/10	Fri 7/23/10		IT contractor								
166	install cabling to location	5 days	Mon 7/26/10	Fri 7/30/10	165	IT contractor								
167	notify IT PM of problem areas	1 day?	Mon 8/2/10	Mon 8/2/10	166	IT contractor								
168	<b>coordinate resolution to problem areas</b>	<b>4 days</b>	<b>Tue 8/3/10</b>	<b>Fri 8/6/10</b>	<b>167</b>	<b>IT PM</b>								
169	occupant / mover to resolve problem area	2 days	Tue 8/3/10	Wed 8/4/10		occupants								
170	install cabling to location of problem areas	2 days	Thu 8/5/10	Fri 8/6/10	169	IT contractor								
171	terminate cables at location	4 days	Mon 8/2/10	Thu 8/5/10	166	IT contractor								
172	install wireless access points	1 day?	Fri 8/6/10	Fri 8/6/10	171	IT contractor								
173	terminate cabling in IDF	1 day?	Tue 8/3/10	Tue 8/3/10	163	IT contractor								
174														

Project: ENB project plan 1.5  
Date: Fri 8/27/10

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	Precedence	Resource Names	28, '10							Mar
							M	T	W	T	F	S	S	
175	<b>install cabling to labs 229, 230</b>	<b>7 days?</b>	<b>Mon 8/9/10</b>	<b>Tue 8/17/10</b>										
176	rough in cabling to 229	2 days	Mon 8/9/10	Tue 8/10/10										
177	route and terminate cabling to 229	2 days	Wed 8/11/10	Thu 8/12/10	176									
178	terminate cabling at patch panel	2 days	Fri 8/13/10	Mon 8/16/10	177									
179	relocate cabling from 230 to new rack location	2 days	Fri 8/13/10	Mon 8/16/10										
180	test label certify cabling	1 day?	Tue 8/17/10	Tue 8/17/10	179									
181	<b>install cabling to 116 lab</b>	<b>6 days?</b>	<b>Mon 8/9/10</b>	<b>Mon 8/16/10</b>										
182	rough in cabling to 116	2 days	Mon 8/9/10	Tue 8/10/10										
183	route and terminate cabling 116	2 days	Wed 8/11/10	Thu 8/12/10	182									
184	terminate cabling in patch panel	1 day?	Fri 8/13/10	Fri 8/13/10	183									
185	test label certify cabling	1 day?	Mon 8/16/10	Mon 8/16/10	184									
186														
187	<b>PHASE 7 COMPLETE 2nd floor East 1st floor West</b>	<b>7 days?</b>	<b>Mon 8/9/10</b>	<b>Tue 8/17/10</b>	<b>145</b>									
188	<b>Notify BM of phase 7 completion 2nd floor East</b>	1 day?	Mon 8/9/10	Mon 8/9/10		IT PM								
189	test / label new cabling	3 days	Tue 8/10/10	Thu 8/12/10	188	IT contractor								
190	<b>move voice service to new cabling</b>	<b>2 days?</b>	<b>Fri 8/13/10</b>	<b>Mon 8/16/10</b>	<b>189</b>	<b>IT I&amp;M</b>								
191	move ell feed to new riser	1 day?	Fri 8/13/10	Fri 8/13/10	189	IT I&M								
192	move phone line cord to new jack	1 day?	Fri 8/13/10	Fri 8/13/10	189	IT I&M								
193	report problems to IT PM	1 day?	Mon 8/16/10	Mon 8/16/10	191	IT I&M								
194	<b>move data service to new cabling</b>	<b>2 days?</b>	<b>Fri 8/13/10</b>	<b>Mon 8/16/10</b>	<b>189</b>	<b>Networking Tech</b>								
195	patch in data at patch panels	1 day?	Fri 8/13/10	Fri 8/13/10	189	Networking Tech								
196	move device patch cable to new jack	1 day?	Fri 8/13/10	Fri 8/13/10	189	Networking Tech								
197	report problems to IT PM	1 day?	Mon 8/16/10	Mon 8/16/10	195	Networking Tech								
198	Initiate problem resolutions	1 day?	Tue 8/17/10	Tue 8/17/10	193,19	IT PM								
199	<b>Demo Cabling</b>	<b>3 days</b>	<b>Fri 8/13/10</b>	<b>Tue 8/17/10</b>	<b>189</b>	<b>IT contractor</b>								
200	demo cabling from location area	3 days	Fri 8/13/10	Tue 8/17/10	189	IT contractor								
201	demo cabling from ceiling	3 days	Fri 8/13/10	Tue 8/17/10	189	IT contractor								
202	<b>Notify BM of phase 7 completion 1st floor West</b>	1 day?	Mon 8/9/10	Mon 8/9/10		IT PM								
203	test / label new cabling	3 days	Tue 8/10/10	Thu 8/12/10	202	IT contractor								
204	<b>move voice service to new cabling</b>	<b>2 days?</b>	<b>Fri 8/13/10</b>	<b>Mon 8/16/10</b>	<b>203</b>	<b>IT I&amp;M</b>								
205	move ell feed to new riser	1 day?	Fri 8/13/10	Fri 8/13/10	203	IT I&M								
206	move phone line cord to new jack	1 day?	Fri 8/13/10	Fri 8/13/10	203	IT I&M								
207	report problems to IT PM	1 day?	Mon 8/16/10	Mon 8/16/10	205	IT I&M								
208	<b>move data service to new cabling</b>	<b>2 days?</b>	<b>Fri 8/13/10</b>	<b>Mon 8/16/10</b>	<b>203</b>	<b>Networking Tech</b>								
209	patch in data at patch panels	1 day?	Fri 8/13/10	Fri 8/13/10	203	Networking Tech								
210	move device patch cable to new jack	1 day?	Fri 8/13/10	Fri 8/13/10	203	Networking Tech								
211	report problems to IT PM	1 day?	Mon 8/16/10	Mon 8/16/10	209	Networking Tech								
212	Initiate problem resolutions	1 day?	Tue 8/17/10	Tue 8/17/10	207,21	IT PM								
213	<b>Demo Cabling</b>	<b>3 days</b>	<b>Fri 8/13/10</b>	<b>Tue 8/17/10</b>	<b>203</b>	<b>IT contractor</b>								
214	demo cabling from location area	3 days	Fri 8/13/10	Tue 8/17/10	203	IT contractor								
215	demo cabling from ceiling	3 days	Fri 8/13/10	Tue 8/17/10	203	IT contractor								
216														
217	<b>PHASE 8 cable install 1st floor East</b>	<b>10 days?</b>	<b>Wed 8/25/10</b>	<b>Tue 9/7/10</b>	<b>187</b>									

Project: ENB project plan 1.5 Date: Fri 8/27/10	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	Preced	Resource Names	28, '10							Mar
							M	T	W	T	F	S	S	
218	<b>Notify BM of phase 8 start (1st floor east side)</b>	1 day?	Wed 8/25/10	Wed 8/25/10		IT PM								
219	<b>Notify occupants of work schedule</b>	<b>1 day?</b>	<b>Thu 8/26/10</b>	<b>Thu 8/26/10</b>	<b>218</b>	<b>BM</b>								
220	area of jack location to be cleared	1 day?	Thu 8/26/10	Thu 8/26/10		occupants								
221	<b>Rough in of cable plant</b>	<b>6 days</b>	<b>Fri 8/27/10</b>	<b>Fri 9/3/10</b>	<b>220</b>	<b>IT contractor</b>								
222	install cabling in ceiling of phase 5 area	6 days	Fri 8/27/10	Fri 9/3/10		IT contractor								
223	install cable support	2 days	Fri 8/27/10	Mon 8/30/10		IT contractor								
224	install cabling to location	3 days	Wed 9/1/10	Fri 9/3/10	223	IT contractor								
225	terminate cables at location	2 days	Thu 9/2/10	Fri 9/3/10		IT contractor								
226	install wireless access points	1 day?	Tue 9/7/10	Tue 9/7/10	225	IT contractor								
227	terminate cabling in IDF	1 day?	Tue 9/7/10	Tue 9/7/10	221	IT contractor								
228														
229	<b>PHASE 9 COMPLETE 1st floor East</b>	<b>6 days?</b>	<b>Wed 9/8/10</b>	<b>Wed 9/15/10</b>	<b>217</b>									
230	<b>Notify BM of phase 9 completion 1st floor East</b>	1 day?	Wed 9/8/10	Wed 9/8/10		IT PM								
231	test / label new cabling	1 day	Thu 9/9/10	Thu 9/9/10	230	IT contractor								
232	<b>move voice service to new cabling</b>	<b>2 days?</b>	<b>Fri 9/10/10</b>	<b>Mon 9/13/10</b>	<b>231</b>	<b>IT I&amp;M</b>								
233	move ell feed to new riser	1 day?	Fri 9/10/10	Fri 9/10/10	231	IT I&M								
234	move phone line cord to new jack	1 day?	Fri 9/10/10	Fri 9/10/10	231	IT I&M								
235	report problems to IT PM	1 day?	Mon 9/13/10	Mon 9/13/10	233	IT I&M								
236	<b>move data service to new cabling</b>	<b>2 days?</b>	<b>Mon 9/13/10</b>	<b>Tue 9/14/10</b>	<b>231</b>	<b>Networking Tech</b>								
237	patch in data at patch panels	1 day?	Mon 9/13/10	Mon 9/13/10	231	Networking Tech								
238	move device patch cable to new jack	1 day?	Mon 9/13/10	Mon 9/13/10	231	Networking Tech								
239	report problems to IT PM	1 day?	Tue 9/14/10	Tue 9/14/10	237	Networking Tech								
240	<b>Demo Cabling</b>	<b>3 days</b>	<b>Mon 9/13/10</b>	<b>Wed 9/15/10</b>	<b>231</b>	<b>IT contractor</b>								
241	demo cabling from location area	3 days	Mon 9/13/10	Wed 9/15/10	231	IT contractor								
242	demo cabling from ceiling	3 days	Mon 9/13/10	Wed 9/15/10	231	IT contractor								
243														
244	<b>105 Deans Suite Cut over ( after hours )</b>	<b>2 days?</b>	<b>Mon 9/13/10</b>	<b>Tue 9/14/10</b>										
245	move existing cabling from 110 and old rack to new rack after hours	1 day?	Mon 9/13/10	Mon 9/13/10		IT contractor								
246	patch in data at patch panels	1 day?	Tue 9/14/10	Tue 9/14/10	245	Networking Tech								
247	move phone to new riser on patch panel	1 day?	Tue 9/14/10	Tue 9/14/10		IT I&M								
248														
249	<b>PHASE 10 Final Clean up</b>	<b>4 days?</b>	<b>Thu 9/16/10</b>	<b>Tue 9/21/10</b>	<b>229</b>									
250	<b>remove remaining old cabling</b>	<b>4 days?</b>	<b>Thu 9/16/10</b>	<b>Tue 9/21/10</b>	<b>229</b>	<b>IT contractor</b>								
251	demo old facilities from IDFs	4 days	Thu 9/16/10	Tue 9/21/10	51,55,	IT contractor								
252	demo old cabling to all wall cans	2 days	Thu 9/16/10	Fri 9/17/10	51,55,	IT contractor								
253	demo old riser feeds to old entrance facility	2 days	Thu 9/16/10	Fri 9/17/10	51,55,	IT contractor								
254	demo cabling underfloor in data center	1 day?	Thu 9/16/10	Thu 9/16/10		IT contractor								
255	report any unresolved issue to PM	1 day?	Thu 9/16/10	Thu 9/16/10		IT contractor								
256	coordinate resolution to issues	1 day?	Fri 9/17/10	Fri 9/17/10	255	IT PM								
257	draft punchlist	1 day?	Thu 9/16/10	Thu 9/16/10		IT PM								
258	resolution of outstanding issues	2 days	Fri 9/17/10	Mon 9/20/10	257	IT contractor								
259														
260	<b>project completion</b>	<b>1 day?</b>	<b>Tue 9/21/10</b>	<b>Tue 9/21/10</b>	<b>258</b>									

Project: ENB project plan 1.5  
Date: Fri 8/27/10

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	Preced	Resource Names	28, '10							Mar
							M	T	W	T	F	S	S	
261	submit test results	1 day?	Tue 9/21/10	Tue 9/21/10		IT contractor								
262	submit electronic as-builds	1 day?	Tue 9/21/10	Tue 9/21/10		IT contractor								
263	<b>building occupants and technicians to enjoy structured cabling</b>	1 day?	Tue 9/21/10	Tue 9/21/10		occupants								



Project: ENB project plan 1.5 Date: Fri 8/27/10	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	